

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of June 5, 2023

SECTION 53A1 • JEFFERSON HILLS BOROUGH, ALLEGHENY COUNTY

Contractor: Trumbull Corporation

1. Work Shift

- The contractor is working 10-hour day shifts. Their standard work shift is 6:00 AM to 4:00 PM, Monday to Thursday. Friday and Saturday shifts will be utilized as needed.

2. Traffic

- Miller Road has been permanently closed. Road closure signs are erected.
- An Allegheny County construction project has Coal Valley Road closed and detoured.
- Periodic single lane closure flagging will occur for mine grouting and temporary runaround construction along SR 885 Clairton Road.
- Traffic shifts have been implemented on PTC 43 Northbound and Southbound at the Jefferson Blvd. Interchange.
- Periodic single lane closures may be utilized on SR 51 Clairton Blvd for deliveries.
- Brickyard Road will have traffic restrictions during working hours.



MF-400 Pier 3 Stem Forms.

3. Earthwork

- The contractor will be grading access roads through the project site.
- Sediment basins are being constructed for runoff control.
- Topsoil is being stripped and stockpiled.
- The embankment for the SR 885 temporary roadway is being built.
- Pre-blast surveys questionnaires have been distributed to property owners within 1,000' of the blasting limits.

4. Roadway and Bridge Work

- Foundation micropile drilling and installation continues for the bridge over Jefferson Blvd and SR 51 bridge MF-400/401 abutments.
- Foundation 5.5' diameter drilled shafts are being drilled for the bridges over SR 51.
- Mine grouting in previously drilled holes will continue adjacent to SR 885 for the new bridge structure.
- Concrete placements will continue for the bridges over SR 51.

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of June 5, 2023

5. **Noise/Dust/Runoff Control**

- Erosion control measures are being installed as construction advances and will be maintained as needed.
- Rock construction entrances are being installed throughout the project for contractor access at various locations. The temporary access points will be maintained as needed.
- A street sweeper is on-site and will be used to control dust when needed.

SECTION 53A1 – ESTIMATED COMPLETION DATE: Late 2026

Learn more about the Mon/Fayette Expressway by visiting the project website.