

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of June 8, 2026

SECTION 53A1

JEFFERSON HILLS BOROUGH, ALLEGHENY COUNTY

1. Work Shift

- The standard work shift is 7:00 AM to 5:00 PM, Monday to Thursday. Friday and Saturday shifts will be used as needed.

2. Traffic

- **Coal Valley Road** – **Coal Valley Road is open.**
- **SR 885 Clairton Road** – There will be limited construction traffic in this area.
- **PTC 43/Jefferson Boulevard** – PTC 43 southbound drivers will be using the southbound ramp. Northbound drivers will cross over to the southbound side to Jefferson Boulevard. Please monitor speed and stay in your lane through the construction area.
- **Rt 51** – Follow traffic signs, arrows, merging areas, stop and yield signs. Lane closure on northbound and southbound during non-peak hours for sign installations.

3. Roadway and Bridge Work

- **Bridge 400/401 over Brickyard Rd/SR 51/Peters Creek** – Majority of work on both bridges is completed.
- **Existing Northbound Ramp Bridge 342 over Brickyard Rd/Rt 51** – Bridge closed for expansion dams replacement. Dams are in fabrication delivery scheduled in June.
- **Bridge 402 over Jefferson Boulevard** – Majority of work is completed. Using as construction access across Jefferson Boulevard.
- **Bridge 403 - SR 885 over PTC 43** – Majority of work is completed. Open to traffic with construction traffic under bridge.
- **Bridge 404/405 over Coal Valley** Majority of work is completed.
- **Toll Facility** – Toll facility building interior finishes. Electrical and communication work ongoing for toll facility.



NEW DRONE VIDEO

Throughout these weekly updates, you have seen construction progress along the Pennsylvania Turnpike Commission's Mon/Fayette Expressway in Allegheny County. We would now like you to come along for an exclusive ride as we show you an aerial progress report of the first three construction sections being built.

WATCH THE VIDEO

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of June 8, 2026

4. Noise/Dust/Runoff Control

- Erosion control measures are installed and will be removed as growth stabilizes slopes.
- Permanent ditches take runoff water to storm water basins.
- Stormwater basins converted to receive water run off from roadways and slowly releases water into the natural waterways.

5. Trespassing on Construction Site

- The construction being performed in this area is a Limited Access Right-of-Way owned by the Pennsylvania Turnpike Commission. The construction areas are posted with No Trespassing/Private Property signs. **No pedestrians, ATVs or motorcycles should be entering the area.**
- Violators may be prosecuted under Section 3503(b)(1)(ii) which forbids criminal trespass.

SECTION 53A1 – ESTIMATED COMPLETION DATE: Late 2026

Learn more about the Mon/Fayette Expressway by visiting the project website.