

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of October 28, 2024

SECTION 53A1 • JEFFERSON HILLS BOROUGH, ALLEGHENY COUNTY

Contractor: Trumbull Corporation



1. Work Shift

- The standard work shift is 7:00 AM to 5:30 PM, Monday to Thursday. Friday and Saturday shifts will be used as needed.

2. Traffic

- **Coal Valley Road** is **closed** for bridge steel girder erection. Closure anticipated to last several months.
- **SR 885 Clairton Road** is open. There will be construction traffic and deliveries in this area.
- **PTC 43/Jefferson Boulevard** - 43 southbound drivers will be using the southbound ramp. Northbound drivers will cross over to the southbound side to Jefferson Boulevard. Please monitor speed and stay in your lane through the construction area.
- **Payne Hill Road** - The entrance at Jefferson Boulevard is open.
- **Jefferson Boulevard/SR 51** – Traffic shifted onto new pavement. Shifts will occur for phased reconstruction of Jefferson Boulevard at SR 51 intersection. **Follow traffic signs, arrows and stop signs.**
- **Brickyard Road** will have traffic restrictions during working hours. Access and traffic will be limited.

3. Earthwork

- Highway drainage installation work is ongoing throughout the project.
 - Final grading and topsoil installation continues.
-

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of October 28, 2024

4. Roadway and Bridge Work

- Bridge 400/401 over Brickyard Rd/SR 51/ Peters Creek - Stay in place deck forms, shear studs and rebar being placed. Concrete deck placements will continue until winter weather.
- Bridge 402 over Jefferson Boulevard - Abutment 2 articulated block to be placed.
- SR 885 Bridge 403 - Roadway and bridge open to traffic. Work continues under bridge.
- Bridge 404/405 over Coal Valley - Coal Valley Road will be closed again on Oct 21, 2024 for steel erection.
- Jefferson Boulevard - Traffic shifts occurring to complete roadway. Payne Hill entrance opened.
- 43 Southbound Ramp and Mainline - All traffic crossed over to southbound side. Northbound pavement being replaced.



Concrete deck placement for bridges over SR51.

5. Noise/Dust/Runoff Control

- Erosion control measures are installed and will be modified as construction advances. The erosion controls will be maintained as necessary.
- Diversion ditches have been constructed to take runoff water to sediment basins.
- A street sweeper is on-site and will be used clean local roadways when needed.
- Water trucks are on-site and will be utilized to control dust when needed.
- Topsoil, seeding and matting is being completed when areas are at final grade.

SECTION 53A1 – ESTIMATED COMPLETION DATE: Late 2026

Learn more about the Mon/Fayette Expressway by visiting the project website.