

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of October 5, 2026

SECTION 53A2 WEST MIFFLIN, ALLEGHENY COUNTY

Contractor: Trumbull Corporation

1. Work Shift

- The standard work shift is 6:00 AM to 5:00 PM, Monday to Thursday. Friday and Saturday shifts will be used as needed.

2. Traffic

- **New England Road** – **New England Road is open.**
- **Lower Camp Hollow** – **Lower Camp Hollow is open.**
- **Upper Camp Hollow** – Northbound and southbound traffic are in the new roadway alignment. Access to Lebanon School Road is open. Access to Lebanon Manor is via Beverly Drive. Restrictions and lane shifts at Lebanon Church Road/Camp Hollow Intersection.
- **Old Camp Hollow** – Old Camp Hollow and Lebanon Manor corner have been paved.
- **Lebanon Church Road/Camp Hollow Intersection** – **Planned Camp Hollow Road closure at Lebanon Church Intersection for weekend of Friday October 9 at 9 PM until Monday October 5 at 5 AM.**

3. Roadway and Bridge Work

- Long Life Concrete Paving work underway. Approximately 83% of new highway concrete paving has been completed.
- **Bridge 406/407 over New England Road** – Applying coating on bridge barriers, preparing decks for grooving.
- **Bridge 408/409 over Lower Camp Hollow** – Applying coating on bridge barriers, preparing decks for grooving.
- **Bridge 410 – New Upper Camp Hollow (SR 2043) over 43** – Bridge is complete and in use. Touch up painting on beams.
- **Soundwall NSA-36** – along 2043-43S ramp – Completed. Barrier installation in front of wall.



Bridges over Camp Hollow Road
- straw mat installation on slope.



NEW DRONE VIDEO

Throughout these weekly updates, you have seen construction progress along the Pennsylvania Turnpike Commission's Mon/Fayette Expressway in Allegheny County. We would now like you to come along for an exclusive ride as we show you an aerial progress report of the first three construction sections being built.

[WATCH THE VIDEO](#)

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of October 5, 2026

4. Noise/Dust/Runoff Control

- Erosion control measures are installed and will be modified as construction advances. The erosion controls will be maintained as necessary.
- Topsoil is being placed, matted and seeded as areas are completed.
- Diversion ditches have been constructed to take runoff water to sediment basins.
- Sediment basins hold water for settlement and slow dispersion.
- A street sweeper is on-site and will be used clean local roadways when needed.
- Water trucks are on-site and will be utilized to control dust when needed.

5. Trespassing on Construction Site

- The construction being performed in this area is a Limited Access Right-of-Way owned by the Pennsylvania Turnpike Commission. The construction areas are posted with No Trespassing/Private Property signs. **No pedestrians, ATVs or motorcycles should be entering the area.**
- Violators may be prosecuted under Section 3503(b)(1)(ii) which forbids criminal trespass.

SECTION 53A2 – ESTIMATED COMPLETION DATE: Late November 2026.

Learn more about the Mon/Fayette Expressway by visiting the project website.