



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

OCTOBER 15, 2021

SECTION 55A1 • ROBINSON TOWNSHIP IN WASHINGTON COUNTY

Contractor: Independence Excavating Inc.

1. Work Shift

- The contractor will be working 10-hour day shifts, 7 a.m. to 5 p.m. (Monday to Thursday).

2. Traffic

- Minor impacts on Beech Hollow Road may be encountered due to slope improvement work near the ramps.

3. Earthwork

- Slope improvements will be taking place to establish better growth.

4. Roadway and Bridge Work

- All work is complete.

5. Gas/Oil Wells

- All gas/oil well work is complete for Section 55A1.

6. Noise/Dust/Runoff Control

- Runoff control measures are in place.
- The remaining erosion and sedimentation controls will be removed when suitable growth is established.



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE



Section: 55A1 — Pictured: PA Turnpike 576, Route 22 Interchange
Major construction of Section 55A1 completed

SECTION 55A1 COMPLETION DATE — JUNE 2019



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

OCTOBER 15, 2021

SECTION 55A2 • ROBINSON AND MOUNT PLEASANT TOWNSHIPS IN WASHINGTON COUNTY

Contractor: Trumbull Corp.

1. Work Shift

- No work is scheduled.

2. Traffic

- No work will impact traffic.

3. Earthwork

- All work is complete.

4. Roadway and Bridge Work

- All work is complete.

5. Gas/Oil Wells

- All gas/oil well work is complete for Section 55A2.

6. Noise/Dust/Runoff Control

- Permanent runoff control measures are in place.
- The remaining temporary erosion and sedimentation controls will be removed when full growth is established.

SECTION 55A2 TARGET COMPLETION DATE — JUNE 2021



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE



Section: 55A2 — Pictured: Erosion control mulch blanket installation along Fort Cherry Connector cut slope

SECTION 55A2 TARGET COMPLETION DATE — JUNE 2021



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

OCTOBER 15, 2021

SECTION 55B • CECIL AND SOUTH FAYETTE TOWNSHIPS IN WASHINGTON AND ALLEGHENY COUNTIES

Contractor: Fay

1. Work Shift

- The contractor is working 10-hour day shifts from 7 a.m. to 5 p.m. (Monday to Thursday).

2. Traffic

- No work will impact traffic.

3. Earthwork

- Slope improvements will be taking place to establish better vegetative growth.

4. Roadway and Bridge Work

- All work is complete.

5. Gas/Oil Wells

- All gas/oil well work is complete for Section 55B.

6. Noise/Dust/Runoff Control

- Permanent runoff control measures are in place.
- The remaining temporary erosion and sedimentation controls will be removed when full growth is established.

SECTION 55B COMPLETION DATE — DECEMBER 2019



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE



Section: 55B — Pictured: PA Turnpike 576 crossing over S.R. 980, looking west

SECTION 55B COMPLETION DATE — DECEMBER 2019



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

OCTOBER 15, 2021

SECTION 55C1-1 • CECIL AND SOUTH FAYETTE TOWNSHIPS IN WASHINGTON AND ALLEGHENY COUNTIES

Contractor: Beaver Excavating Co.

1. Work Shift

- The contractor is working 10-hour day shifts from 7 a.m. to 5 p.m. (Monday to Thursday).

2. Traffic

- Minor impacts on South Fayette Way between S.R. 50 and Cecil Reissing Road may be encountered due to slope improvement work.

3. Earthwork

- Slope improvements will be taking place to establish better vegetative growth.

4. Roadway and Bridge Work

- All work is complete.

5. Gas/Oil Wells

- All gas/oil well work is complete for Section 55C1-1.

6. Noise/Dust/Runoff Control

- Permanent runoff control measures are in place.
- The remaining temporary erosion and sedimentation controls will be removed when full growth is established.

SECTION 55C1-1 TARGET COMPLETION DATE — NOVEMBER 2020



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE



Section: 55C1-1 — Pictured: Looking west at SB-258 and SB-259 and the South Fayette Way interchange

SECTION 55C1-1 TARGET COMPLETION DATE — NOVEMBER 2020



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

OCTOBER 15, 2021

SECTION 55C1-2 • SOUTH FAYETTE TOWNSHIP IN ALLEGHENY COUNTY

Contractor: Trumbull Corp.

1. Work Shift

- No work is scheduled.

2. Traffic

- No traffic impacts.

3. Earthwork

- All work is complete.

4. Roadway and Bridge Work

- All work is complete.

5. Gas/Oil Wells

- All gas/oil well work is complete for Section 55C1-2.

6. Noise/Dust/Runoff Control

- Permanent runoff control measures are in place.
- The remaining temporary erosion and sedimentation controls will be removed when full growth is established.



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE



Section: 55C1-2 — Pictured: PA Turnpike 576 at Hickory Grade Road

SECTION 55C1-2 COMPLETION DATE — MAY 2020



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

OCTOBER 15, 2021

SECTION 55C2-1 • CECIL AND SOUTH FAYETTE TOWNSHIPS IN WASHINGTON AND ALLEGHENY COUNTIES

Contractor: Walsh Construction Co. LLC

1. Work Shift

- Work shifts will be Monday through Saturday, 6:30 a.m. to 5 p.m. and 5 p.m. to 3 a.m.

2. Traffic

- Reminder – Construction activities may be occurring anywhere within the project limits at any time and can be hazardous. Please do not enter the work area on foot, on a bicycle or in a vehicle at any time, as it is unsafe to do so.
- Reminder – The speed limit on I-79 in the work zone is 45 mph. This is for the safety of the traveling public as well as the workers. A work zone speed enforcement camera will be used on I-79 through the work zone.
- Traffic has been shifted on the southbound lanes of I-79. This shift has divided lanes through the Southpointe Interchange area. All traffic exiting will need to be in the right-hand lane in advance of the exit, and the left lane will use a temporary crossover to travel on the northbound side of the highway until a location south of the interchange.
- Traffic will be open on the new PA Turnpike 576 westbound from I-79 northbound and on PA Turnpike 576 eastbound to I-79 southbound.
- Two lanes of traffic each way will be maintained during daytime hours on I-79. Night restrictions may reduce traffic to one lane each way from 8 p.m. to 6 a.m.
- Construction traffic will use I-79 and Morganza Road to access the site.
- Shoulder closures will be in place on Southpointe Boulevard under I-79 to accommodate work on the bridge.

3. Earthwork

- Primary, bulk earthwork has been completed on the project. Small, localized earthwork will continue to finalize grades throughout the project site.
- Blasting activities for the site are completed.

4. Roadway and Bridge Work

- Concrete paving operations are continuing on ramps and the new mainline throughout the project.
- Crews are working in the median of I-79 to install new drainage and prepare for concrete pavement.

SECTION 55C2-1 TARGET COMPLETION DATE — JUNE 2022



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

- Drainage lines are being installed for new roadway drainage throughout the project.
- Construction will be ongoing for widening of the bridge carrying I-79 southbound over Southpointe Boulevard.
- Slope protection and shoulder backup are being installed throughout the site adjacent to ramps and new mainline roadway.

5. Gas/Oil Wells

- There is no gas/oil well work at this time.

6. Noise/Dust/Runoff Control

- A street sweeper is on-site and will be deployed to clean public roads as needed.
- Erosion and sedimentation control measures are being installed and maintained as the project advances.
- Water trucks will be used as needed to minimize dust from construction activities.
- Permanent grass seed is being placed on completed slopes throughout the project.

7. Night Work Activities

- Sawcutting of concrete pavement joints may occur during overnight hours on pavement along I-79 and areas south of Morgan Road and east of I-79. Work will be done as concrete cures, and timing will be temperature dependent. Work may happen intermittently Monday through Saturday nights, depending on weather.
- Shoulder backup, rock armor installation and slope tracking will occur south of Morgan Road east of I-79. Work will occur Monday through Saturday from 5 p.m. to 3 a.m.
- Overhead signs will be installed on I-79 at the northern extents of the project.

8. Night Work Activities Between MP18.1 and 18.8

- Shoulder backup and rock armor installation will occur along the newly placed concrete pavement. This work will involve use of various pieces of equipment for placement and spreading of soil and rock, and it will occur intermittently on various days from Monday through Saturday from 5 p.m. to 3 a.m. Crews plan to complete most work in this area prior to 10 p.m.
- Sawcutting of freshly placed concrete shoulder will occur on the westbound-to-northbound ramp lane on Monday night. This work has the potential to extend into the overnight hours (after 10 p.m.), but the specific time and duration are dependent upon weather and concrete cure times. If there is a rain day, the work will shift one day.



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE



Section: 55C2-1 — Pictured: Overview of PA Turnpike 576 from Morganza Road

SECTION 55C2-1 TARGET COMPLETION DATE — JUNE 2022



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

OCTOBER 15, 2021

SECTION 55C2-2 • CECIL TOWNSHIP IN WASHINGTON COUNTY

Contractor: Independence Excavating Inc.

1. Work Shift

- No work is scheduled.

2. Traffic

- All work is complete.

3. Earthwork

- Major earthwork and blasting are complete.

4. Roadway and Bridge Work

- All work is complete.

5. Gas/Oil Wells

- All gas/oil well work is complete for Section 55C2-2.

6. Noise/Dust/Runoff Control

- Permanent runoff control measures are in place.
- The remaining temporary erosion and sedimentation control measures will be removed when full growth is established.



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE



**Section: 55C2-2 — Pictured: Staining architectural treatment on bridge over
PA Turnpike 576**

SECTION 55C2-2 COMPLETION DATE — JUNE 2020



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

OCTOBER 15, 2021

SECTION 55S • SIGNAGE OF SOUTHERN BELTWAY

Contractor: Power Contracting Co.

1. Work Shift

- The contractor is working five 10-hour shifts Monday to Friday, with a makeup day on Saturday.

2. Traffic

- A single-lane closure may be in effect on S.R. 22 eastbound/westbound near the Allegheny/Washington County line from 8 p.m. to 6 a.m.
- A single-lane closure may be in effect on PA Turnpike 376 eastbound/westbound in North Fayette Township near Clinton Road and Pittsburgh International Airport from 10 p.m. to 6 a.m.
- A single-lane closure may be in effect on PA Turnpike 576 eastbound at MP 0.5 in North Fayette Township near Pittsburgh International Airport from 8 p.m. to 6 a.m.
- Traffic restrictions will be weather dependent.

3. Roadway and Bridge Work

- Overhead sign structure overlays will be installed along PA Turnpike 576, S.R. 22 and PA Turnpike 376.

SECTION 55S TARGET COMPLETION DATE — SUMMER 2022