



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

APRIL 22, 2022

SECTION 55C2-1 • CECIL AND SOUTH FAYETTE TOWNSHIPS IN WASHINGTON AND ALLEGHENY COUNTIES

Contractor: Walsh Construction Co. LLC

1. Work Shift

- Work shifts will be Monday through Friday 7 a.m. to 5 p.m. and 5 p.m. to 3 a.m.

2. Traffic

- Reminder – Construction activities may be occurring anywhere within the project limits at any time and can be hazardous. Please do not enter the work area on foot, on a bicycle or in a vehicle at any time, as it is unsafe to do so.
- Reminder – The speed limit on I-79 in the work zone is 45 mph. This is for the safety of the traveling public as well as the workers. A work zone speed enforcement camera will be used on I-79 through the work zone.
- Southbound traffic on I-79 has two lanes of traffic. All traffic exiting at the Southpointe exit will need to be in the right-hand lane in advance of the exit.
- Traffic is now open on the new PA Turnpike 576 westbound from I-79 northbound and on PA Turnpike 576 eastbound to I-79 southbound.
- Traffic is now open from Morganza Road to I-79 northbound with the opening of Ramp MR_D and Ramp 0576W_79N.
- Two lanes of traffic each way will be maintained during daytime hours on I-79. Night restrictions may reduce traffic to one lane each way from 8 p.m. to 6 a.m.
- Construction traffic will use I-79, PA Turnpike 576 and Morganza Road to access the site.

3. Earthwork

- Primary, bulk earthwork has been completed on the project. Small, localized earthwork will continue to finalize grades throughout the project site.
- Blasting activities for the site are completed.
- The contractor will continue placing topsoil, seeding and mulch blanketing on slopes throughout the project.

4. Roadway and Bridge Work

- Placement of long-life concrete pavement at I-79 and Ramp 79S_576E.
- Placement of concrete permeable base at I-79.
- Placement of asphalt permeable base at I-79.
- Placement of shoulder backup along PA Turnpike 576.

SECTION 55C2-1 TARGET COMPLETION DATE — JUNE 2022



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

- Crews are working on subgrade and sub-base at I-79, Ramp 576E_79N and Ramp MR_C.
- Contractor working on moment slab shoulders at I-79 southbound.
- Installation of 57-inch single-face barrier at PA Turnpike 576.
- Installation of articulating cellular concrete block slope protection at SB-294.
- The contractor will perform mill and fill asphalt repairs on I-79.
- Right-of-way fence is being installed over the entire project area.
- Project-wide stormwater management pond conversion work will continue.
- Slope protection and shoulder backup are being installed throughout the site adjacent to ramps and new mainline roadway.

5. Gas/Oil Wells

- There is no gas/oil well work at this time.

6. Noise/Dust/Runoff Control

- A street sweeper is on-site and will be deployed to clean public roads as needed.
- Erosion and sedimentation control measures are being installed and maintained as the project advances.
- Water trucks will be used as needed to minimize dust from construction activities.

7. Night Work Activities

- Topsoil placement, shoulder backup, slope tracking and pond conversion activities along I-79 and PA Turnpike 576. Work will occur Monday through Friday from 5 p.m. to 3 a.m.

8. Night Work Activities Between MP18.1 and 18.8

- No night work is anticipated in this area.



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE



Section: 55C2-1 — Pictured: Slipform paving shoulder for Ramp 576 eastbound to 79 North.

SECTION 55C2-1 TARGET COMPLETION DATE — JUNE 2022



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

APRIL 22, 2022

SECTION 55S • SIGNAGE OF SOUTHERN BELTWAY

Contractor: Power Contracting Co.

Work Shift

- No work scheduled due to winter shutdown.

Traffic

- No traffic impacts.

SECTION 55S TARGET COMPLETION DATE — SUMMER 2022