



# SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

**MAY 6, 2022**

## **SECTION 55C2-1 • CECIL AND SOUTH FAYETTE TOWNSHIPS IN WASHINGTON AND ALLEGHENY COUNTIES**

**Contractor: Walsh Construction Co. LLC**

### **1. Work Shift**

- Work shifts will be Monday through Friday 7 a.m. to 5 p.m. and 5 p.m. to 3 a.m.

### **2. Traffic**

- Reminder – Construction activities may be occurring anywhere within the project limits at any time and can be hazardous. Please do not enter the work area on foot, on a bicycle or in a vehicle at any time, as it is unsafe to do so.
- Reminder – The speed limit on I-79 in the work zone is 45 mph. This is for the safety of the traveling public as well as the workers. A work zone speed enforcement camera will be used on I-79 through the work zone.
- Southbound traffic on I-79 has two lanes of traffic. All traffic exiting at the Southpointe exit will need to be in the right-hand lane in advance of the exit.
- Traffic is now open on the new PA Turnpike 576 westbound from I-79 northbound and on PA Turnpike 576 eastbound to I-79 southbound.
- Traffic is now open from Morganza Road to I-79 northbound with the opening of Ramp MR\_D and Ramp 0576W\_79N.
- Two lanes of traffic each way will be maintained during daytime hours on I-79. Night restrictions may reduce traffic to one lane each way from 8 p.m. to 6 a.m.
- Construction traffic will use I-79, PA Turnpike 576 and Morganza Road to access the site.

### **3. Earthwork**

- Primary, bulk earthwork has been completed on the project. Small, localized earthwork will continue to finalize grades throughout the project site.
- Blasting activities for the site are completed.
- The contractor will continue placing topsoil, seeding and mulch blanketing on slopes throughout the project.

### **4. Roadway and Bridge Work**

- Placement of long-life concrete pavement at I-79 and Ramp 79S\_576E.
- Placement of underdrain along PA Turnpike 576 and Ramp MR\_C.
- Installation of asphalt paved swale at SB-270, SB-275/276 and SB-286.

**SECTION 55C2-1 TARGET COMPLETION DATE — JUNE 2022**



## SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

- Placement of concrete permeable base at I-79, Ramp MR\_C and PA Turnpike 576.
- Installation of precast single-face barrier along Southpointe Boulevard.
- Installation of overhead sign structure, S-24, along I-79.
- Crews are working on subgrade and sub-base at I-79, PA Turnpike 576, Ramp 576E\_79N and Ramp MR\_C.
- Contractor working on moment slab shoulders at I-79 southbound.
- Right-of-way fence is being installed over the entire project area.
- Project-wide stormwater management pond conversion work will continue.
- Slope protection and shoulder backup are being installed throughout the site adjacent to ramps and new mainline roadway.

### 5. Gas/Oil Wells

- There is no gas/oil well work at this time.

### 6. Noise/Dust/Runoff Control

- A street sweeper is on-site and will be deployed to clean public roads as needed.
- Erosion and sedimentation control measures are being installed and maintained as the project advances.
- Water trucks will be used as needed to minimize dust from construction activities.

### 7. Night Work Activities

- Topsoil placement, shoulder backup, slope tracking and pond conversion activities along I-79 and PA Turnpike 576. Work will occur Monday through Friday from 5 p.m. to 3 a.m.

### 8. Night Work Activities Between MP18.1 and 18.8

- No night work is anticipated in this area.



## SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE



**Section: 55C2-1 — Pictured: Basin B-7 conversion.**

**SECTION 55C2-1 TARGET COMPLETION DATE — JUNE 2022**



## SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

**MAY 6, 2022**

### **SECTION 55S • SIGNAGE OF SOUTHERN BELTWAY**

***Contractor: Power Contracting Co.***

#### **Work Shift**

- The contractor will be working a 10-hour day shift from 7 a.m. to 5 p.m. (Monday to Friday).

#### **Traffic**

- PA Turnpike 576 eastbound shoulder closure from MP 10.7 to MP 12.1 during working hours.

#### **Earthwork**

- The contractor is working on slope repairs at PA Turnpike 576 westbound near MP 11.0.

#### **Roadway and Bridge Work**

- All work is complete.

#### **Noise/Dust/Runoff Control**

- Temporary E&S controls are in place for active work areas, as needed.
- The remaining temporary E&S controls will be removed when full growth is established.

**SECTION 55S TARGET COMPLETION DATE — SUMMER 2022**