



OCTOBER 14, 2022

SECTION 55C2-1 • CECIL AND SOUTH FAYETTE TOWNSHIPS IN WASHINGTON AND ALLEGHENY COUNTIES

Contractor: Walsh Construction Co. LLC

1. Work Shift

- Work shifts will be Monday through Friday 7 a.m. to 5 p.m. and 5 p.m. to 3 a.m.

2. Traffic

- Reminder – Construction activities may be occurring anywhere within the project limits at any time and can be hazardous. Please do not enter the work area on foot, on a bicycle or in a vehicle at any time, as it is unsafe to do so.
- The speed limit on I-79 will be restored to 55 mph. However, night restrictions are possible and may reduce traffic to one lane each way from 8 p.m. to 6 a.m. The speed limit will be reduced to 45 mph through these limited single lane closures.
- Punch list work on I-79 will continue throughout the project.
- A single lane restriction will be taking place on Ramp 79S-576W to perform concrete pavement work.
- Construction traffic will use I-79, PA Turnpike 576 and Morganza Road to access the site.

3. Earthwork

- Primary, bulk earthwork has been completed on the project. Small, localized earthwork will continue to finalize grades throughout the project site.
- Blasting activities for the site are completed.
- The contractor will continue placing topsoil, seeding and mulch blanketing on slopes throughout the project.

4. Roadway and Bridge Work

- Completion of punch list items at PA Turnpike 576, I-79, Ramp 79S_576E, Ramp 576E_79N, and Ramp 576W_79S.
- Contractor will be restoring the concrete batch site.
- Contractor will be repairing concrete slabs on Ramp 79S-576W.

5. Noise/Dust/Runoff Control

- Erosion and sedimentation control measures are being removed as permanent stabilization is achieved throughout the project site.



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

6. Night Work Activities

- There is no night work anticipated.

7. Night Work Activities Between MP 18.1 - 18.8

- There is no night work anticipated in the area between MP 18.1 and 18.8.



Section: 55C2-1 — Pictured: Reclaiming former field office site



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

SECTION 55S • SIGNAGE OF SOUTHERN BELTWAY

Contractor: Power Contracting Co.

Work Shift

- Work shifts will be 7 a.m. to 5 p.m. (Monday to Friday)

Traffic

- PA Turnpike 576 westbound shoulder closure from MP 10.7 to MP 10.9 during working hours.

Earthwork

- Topsoil work will take place at PA Turnpike 576 westbound from Milepost 10.7 to 10.9.

Noise/Dust/Runoff Control

- Temporary E&S controls are in place for active work areas, as needed.
- The remaining temporary E&S controls will be removed when permanent full growth is established.

Roadway & Bridge Work

- Contractor will be working on punch list items.



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

SR 980 DRAINAGE PROJECT • WASHINGTON COUNTY

Contractor: Plum Contracting, Inc.

Work Shift

- Work shifts will be 7 a.m. to 5 p.m. (Monday to Thursday) with Fridays and Saturdays as make up days if needed.

Traffic

- The temporary closure of Johns Avenue started on October 10, 2022, a detour using Noblestown Road through McDonald will remain in place approximately five (5) weeks.
- There are no restrictions on SR 980.

Earthwork

- Clearing and grubbing the project site has begun.
- Excavation began 10-12-2022 for a water line relocation.

Noise/Dust/Runoff Control

- Temporary E&S controls will be in place for active work areas, as needed.

Roadway & Bridge Work

- None at this time.



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE



Section: SR 980 Drainage Project — Pictured: Clearing and grubbing

SR 980 DRAINAGE PROJECT TARGET COMPLETION DATE — AUGUST 2023