



**OCTOBER 28, 2022**

**SECTION 55C2-1 • CECIL AND SOUTH FAYETTE TOWNSHIPS IN WASHINGTON AND ALLEGHENY COUNTIES**

**Contractor: Walsh Construction Co. LLC**

**1. Work Shift**

- Work shifts will be Monday through Friday 7 a.m. to 5 p.m. and 5 p.m. to 3 a.m.

**2. Traffic**

- Reminder – Construction activities may be occurring anywhere within the project limits at any time and can be hazardous. Please do not enter the work area on foot, on a bicycle or in a vehicle at any time, as it is unsafe to do so.
- The speed limit on I-79 is restored to 55 mph. However, night restrictions are possible and may reduce traffic to one lane each way from 8 p.m. to 6 a.m. The speed limit will be reduced to 45 mph through these limited single lane closures.
- A lane shift traffic restriction will be taking place on Ramp 79S-576W to perform concrete pavement work. Please use caution when traveling this interchange ramp.
- Construction traffic will use I-79, PA Turnpike 576 and Morganza Road to access the site.

**3. Earthwork**

- Primary, bulk earthwork has been completed on the project. Small, localized earthwork will continue to finalize grades throughout the project site.
- Blasting activities for the site are completed.
- The contractor will continue placing topsoil, seeding and mulch blanketing on slopes throughout the project.

**4. Roadway and Bridge Work**

- Completion of punch list items at PA Turnpike 576, I-79, Ramp 79S\_576E, Ramp 576E\_79N, and Ramp 576W\_79S.
- Contractor will be restoring the concrete batch plant site.
- Contractor will be repairing concrete slabs on I-79.
- Contractor will be dressing shoulder backup along I-79.
- Contractor will be working on SB-294 addressing punch list items.

**5. Noise/Dust/Runoff Control**

- Erosion and sedimentation control measures are being removed as permanent stabilization is achieved throughout the project site.



# SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

## 6. Night Work Activities

- There is no night work anticipated.

## 7. Night Work Activities Between MP 18.1 - 18.8

- There is no night work anticipated in the area between MP 18.1 and 18.8.



Section: 55C2-1 — Pictured: Shoulder replacement on Ramp 79 South to 576 West

SECTION 55C2-1 TARGET COMPLETION DATE — OCTOBER 2022



# SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

## SECTION 55S • SIGNAGE OF SOUTHERN BELTWAY

**Contractor: Power Contracting Co.**

### Work Shift

- Work shifts will be 7 a.m. to 5 p.m. (Monday to Friday)

### Traffic

- PA Turnpike 576 westbound shoulder closure from MP 10.7 to MP 10.9 during working hours.
- Single Lane Closures on PA Turnpike 576 will be implemented between MP 11 and MP 18 during working hours.

### Earthwork

- Contractor will be restoring the topsoil stockpile area at PA Turnpike 0576 westbound from Milepost 10.7 to 10.9.

### Noise/Dust/Runoff Control

- Temporary E&S controls are in place for active work areas, as needed.
- The remaining temporary E&S controls will be removed when permanent full growth is established.

### Roadway & Bridge Work

- Contractor will be working on punch list items.



# SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

## SR 980 DRAINAGE PROJECT • WASHINGTON COUNTY

**Contractor: Plum Contracting, Inc.**

### Work Shift

- Work shifts will be 7 a.m. to 5 p.m. (Monday to Thursday) with Fridays and Saturdays as make up days if needed.

### Traffic

- The temporary Closure of Johns Avenue started on October 10, 2022. A detour using Noblestown Road through McDonald will remain in place approximately five (5) weeks.
- No restrictions on SR 980.

### Earthwork

- A relocation of a sewer tap will take place.
- Excavation for the 66" reinforced concrete pipe will proceed. Placement and backfill of the 66" pipe will continue.
- Excavation continues for 24" temporary waterline on Johns Ave.

### Noise/Dust/Runoff Control

- Temporary E&S controls will be in place for active work areas, as needed.

### Roadway & Bridge Work

- None at this time.



# SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE



**Section: SR 980 Drainage Project — Pictured: 66” RCP Trench Box being lowered into trench**

**SR 980 DRAINAGE PROJECT TARGET COMPLETION DATE — AUGUST 2023**