



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

NOVEMBER 11, 2022

SECTION 55C2-1 • CECIL AND SOUTH FAYETTE TOWNSHIPS IN WASHINGTON AND ALLEGHENY COUNTIES

Contractor: Walsh Construction Co. LLC

1. Work Shift

- Work shifts will be Monday through Friday 7 a.m. to 5 p.m.

2. Traffic

- Reminder – Construction activities may be occurring anywhere within the project limits at any time and can be hazardous. Please do not enter the work area on foot, on a bicycle or in a vehicle at any time, as it is unsafe to do so.
- The speed limit on I-79 is restored to 55 mph. However, night restrictions are possible and may reduce traffic to one lane each way from 8 p.m. to 6 a.m. The speed limit will be reduced to 45 mph through these limited single lane closures.
- A lane shift traffic restriction will be taking place on Ramp 79S-576W to perform concrete pavement work. Please use caution when traveling this interchange ramp.
- Construction traffic will use I-79, PA Turnpike 576 and Morganza Road to access the site.

3. Earthwork

- Primary, bulk earthwork has been completed on the project. Small, localized earthwork will continue to finalize grades throughout the project site.
- Blasting activities for the site are completed.
- The contractor will continue placing topsoil, seeding and mulch blanketing on slopes throughout the project.

4. Roadway and Bridge Work

- Completion of punch list items at PA Turnpike 576, I-79, Ramp 79S_576E, Ramp 576E_79N, and Ramp 576W_79S.
- Contractor will be restoring the concrete batch plant site.
- Contractor will perform minor surface patches.
- Contractor will be installing paint lines.

5. Noise/Dust/Runoff Control

- Erosion and sedimentation control measures are being removed as permanent stabilization is achieved throughout the project site.

SECTION 55C2-1 TARGET COMPLETION DATE — OCTOBER 2022



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

6. Night Work Activities

- There is no night work anticipated.

7. Night Work Activities Between MP 18.1 - 18.8

- There is no night work anticipated in the area between MP 18.1 and 18.8.



Section: 55C2-1 — Pictured: Sealing pavement joints on I-79



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

SECTION 55S • SIGNAGE OF SOUTHERN BELTWAY

Contractor: Power Contracting Co.

Work Shift

- Work shifts will be 7 a.m. to 5 p.m. (Monday to Friday) as needed.

Traffic

- There are no anticipated impacts to traffic.

Earthwork

- There are no earthwork activities anticipated.

Noise/Dust/Runoff Control

- There is no noise, dust and runoff control work is anticipated.

Roadway & Bridge Work

- There is no roadway and bridgework anticipated.



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE

SR 980 DRAINAGE PROJECT • WASHINGTON COUNTY

Contractor: *Plum Contracting, Inc.*

Work Shift

- Work shifts will be 7 a.m. to 5 p.m. (Monday to Thursday) with Fridays and Saturdays as make up days if needed.

Traffic

- The temporary closure of Johns Avenue started on October 10, 2022. A detour using Noblestown Road through McDonald will remain in place. The contractor is requesting this closure and detour be extended to December 16, 2022.
- No restrictions on SR 980

Earthwork

- Installation of the 66" reinforced concrete pipe and associated endwall continues.
- Connection of the temporary waterline on Johns Avenue will continue.

Noise/Dust/Runoff Control

- Temporary E&S controls will be in place for active work areas, as needed.

Roadway & Bridge Work

- None at this time.



SOUTHERN BELTWAY CONSTRUCTION ACTIVITY WEEKLY UPDATE



Section: SR 980 Drainage Project — Pictured: End of shift fencing

SR 980 DRAINAGE PROJECT TARGET COMPLETION DATE — AUGUST 2023