

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of March 31, 2025

SECTION 53A1 • JEFFERSON HILLS BOROUGH, ALLEGHENY COUNTY

Contractor: Trumbull Corporation

1. Work Shift

- The standard work shift is 7:00 AM to 5:30 PM, Monday to Thursday. Friday and Saturday shifts will be used as needed. Work may be limited due to inclement weather.

2. Traffic

- **Coal Valley Road is open to traffic.**
Coal Valley Road is anticipated to be closed again in the future for pavement reconstruction.
- **SR 885 Clairton Road** - There will be construction traffic and deliveries in this area.
- **PTC 43/Jefferson Boulevard** - PTC 43 southbound drivers will be using the southbound ramp. Northbound drivers will cross over to the southbound side to Jefferson Boulevard. Please monitor speed and stay in your lane through the construction area.
- **Jefferson Boulevard/SR 51** - A new traffic pattern is implemented. Shifts will occur for phased reconstruction of Jefferson Boulevard at SR 51 intersection. **Follow traffic signs, arrows and stop signs and obey speed limits.**
- **Brickyard Road** will have traffic restrictions during working hours.



New SR885 bridge open to public traffic.

3. Earthwork

- New highway drainage work continues.
- Final grading continues.

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of March 31, 2025

4. Roadway and Bridge Work

- **Bridge 400/401 over Brickyard Rd/SR 51/Peters Creek** - Concrete bridge deck placements are being scheduled as soon as weather permits. Likely start in April.
- **Bridge 402 over Jefferson Boulevard** - Majority of work is completed. Bridge parapets to be stained.
- **Bridge 403 - SR 885 over 43** - Roadway and bridge open to traffic. Work continues under bridge on articulated slopes and curbs.
- **Bridge 404/405 over Coal Valley** - Coal Valley Road reopened. Deck forms and overhang work underway.
- **Toll Facility** – Toll facility building walls constructed. Roofing and interior work to begin. Precast concrete gantry columns to be erected.
- **Jefferson Boulevard** - Traffic is in a temporary configuration until the PTC 43 northbound off ramp is reopened in Spring 2025. The Payne Hill Road entrance is open to public traffic.
- **43 Southbound Ramp and Mainline** - All traffic crossed over to southbound side. Concrete paving has stopped due to winter weather.



Future stormwater management pond for new highway near Jefferson Boulevard.

5. Noise/Dust/Runoff Control

- Erosion control measures are installed and will be modified as construction advances. The erosion controls will be maintained as necessary.
- Diversion ditches have been constructed to take runoff water to sediment basins.
- Sediment basins hold water for settlement and slow dispersion.
- A street sweeper is on-site and will be used clean local roadways when needed.
- Water trucks are on-site and will be utilized to control dust when needed.

SECTION 53A1 – ESTIMATED COMPLETION DATE: Late 2026

Learn more about the Mon/Fayette Expressway by visiting the project website.