

# MON/FAYETTE EXPRESSWAY

## Construction Activity Weekly Updates



Planned Construction Activities for the Week of May 15, 2023

## SECTION 53A1 • JEFFERSON HILLS BOROUGH, ALLEGHENY COUNTY

Contractor: Trumbull Corp

### 1. Work Shift

- The contractor is working 10-hour day shifts. Their standard work shift is 6:00AM to 5:00PM, Monday to Thursday. Friday and Saturday shifts will be utilized as needed. .

### 2. Traffic

- Miller Road has been permanently closed. Road closure signs erected.
- An Allegheny County construction project has Coal Valley Road closed and detoured.
- Periodic single lane closure flagging will occur for utility work and the temporary roadway construction along SR 885 Clairton Road.
- Traffic shifts have been implemented on PTC 43 Northbound and Southbound at the Jefferson Blvd. Interchange.
- Periodic single lane closures may be utilized on SR 51 Clairton Blvd for deliveries.

### 3. Earthwork

- Clearing and grubbing the project site will continue.
- Sediment basins are being constructed for runoff control.
- Pre-blast survey questionnaires are being delivered to property owners within 1,000' of the planned blasting limits..

### 4. Roadway and Bridge Work

- Pile driving at piers for bridges over SR 51 will continue.
- Mine grouting will continue adjacent to SR 885 for the new bridge structure.
- Micropile drilling and installation at the north abutments for new bridges over SR 51 and for the bridge over Jefferson Blvd. will occur.
- Utility relocations will continue along SR 885, Coal Valley Rd and New England Rd.



Large Excavator Being Assembled for Bulk Excavation

# MON/FAYETTE EXPRESSWAY

## Construction Activity Weekly Updates



Planned Construction Activities for the Week of May 15, 2023

### 5. Noise/Dust/Runoff Control

- Erosion control measures are being installed as construction advances and will be maintained as needed.
- Rock construction entrances are being installed throughout the project for contractor access at various locations. The temporary access points will be maintained as needed.

**SECTION 53A1 – ESTIMATED COMPLETION DATE: Late 2026**

Learn more about the Mon/Fayette Expressway by visiting the project website.