

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of May 22, 2023

SECTION 53A1 • JEFFERSON HILLS BOROUGH, ALLEGHENY COUNTY

Contractor: Trumbull Corp

1. Work Shift

- The contractor is working 10-hour day shifts. Their standard work shift is 6:00AM to 5:00PM, Monday to Thursday. Friday and Saturday shifts will be utilized as needed.

2. Traffic

- Miller Road has been permanently closed. Road closure signs are erected.
- An Allegheny County construction project has Coal Valley Road closed and detoured.
- Periodic single lane closure flagging will occur for mine grouting and temporary bypass runaround construction along SR 885 Clairton Road.
- Traffic shifts have been implemented on PTC 43 Northbound and Southbound at the Jefferson Blvd. Interchange.
- Periodic single lane closures may be utilized on SR 51 Clairton Blvd for deliveries.

3. Earthwork

- Clearing and grubbing the project site will continue until May 31.
- Sediment basins are being constructed for runoff control.
- Pre-blast survey questionnaires are being delivered to property owners within 1,000' of the planned blasting limits.
- Large equipment is being delivered for earthmoving.

4. Roadway and Bridge Work

- Pile driving at the piers for the bridges over SR 51 will continue.
- Micropile drilling and installation for the bridges over SR 51 and bridge over Jefferson Blvd. will continue.
- Mine grouting will continue adjacent to SR 885 for the new bridge structure.
- Utility relocations will continue along Coal Valley Rd and New England Rd.



Bridge 401 Pier Pile Driving

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of May 22, 2023

5. **Noise/Dust/Runoff Control**

- Erosion control measures are being installed as construction advances and will be maintained as needed.
- Rock construction entrances are being installed throughout the project for contractor access at various locations. The temporary access points will be maintained as needed.

SECTION 53A1 – ESTIMATED COMPLETION DATE: Late 2026

Learn more about the Mon/Fayette Expressway by visiting the project website.