

# MON/FAYETTE EXPRESSWAY

## Construction Activity Weekly Updates



Planned Construction Activities for the Week of May 29, 2023

## SECTION 53A1 • JEFFERSON HILLS BOROUGH, ALLEGHENY COUNTY

Contractor: Trumbull Corp

### 1. Work Shift

- The contractor is working 10-hour day shifts. Their standard work shift is 6:00AM to 5:00PM, Monday to Thursday. Friday and Saturday shifts will be utilized as needed. Memorial Day Holiday will be observed.

### 2. Traffic

- Miller Road has been permanently closed. Road closure signs are erected.
- An Allegheny County construction project has Coal Valley Road closed and detoured.
- Periodic single lane closure flagging will occur for mine grouting and temporary runaround construction along SR 885 Clairton Road.
- Traffic shifts have been implemented on PTC 43 Northbound and Southbound at the Jefferson Blvd. Interchange.
- Periodic single lane closures may be utilized on SR 51 Clairton Blvd. for deliveries.

### 3. Earthwork

- Clearing and grubbing the project site will continue until May 31.
- Sediment basins are being constructed for runoff control.
- Pre-blast survey questionnaires are being delivered to property owners within 1,000' of the planned blasting limits.
- Large excavation equipment is being delivered for earthmoving activities.

### 4. Roadway and Bridge Work

- Foundation steel H-pile driving continues at the piers for the bridges over SR 51.
- Foundation micropile drilling and installation continues for the bridge over Jefferson Blvd and SR 51 Bridge abutment.
- Foundation 5.5' diameter shafts are being drilled for the bridges over SR 51.
- Mine grouting in previously drilled holes will continue adjacent to SR 885 for the new bridge structure.
- Concrete placements will continue for the bridges over SR 51.



MF-401 Pier 4 Footing.

# MON/FAYETTE EXPRESSWAY

## Construction Activity Weekly Updates



Planned Construction Activities for the Week of May 29, 2023

### 5. **Noise/Dust/Runoff Control**

- Erosion control measures are being installed as construction advances and will be maintained as needed.
- Rock construction entrances are being installed throughout the project for contractor access at various locations. The temporary access points will be maintained as needed.
- A street sweeper is on-site and will be utilized to clean debris from the local roads when needed.
- Water trucks are on-site and will be used to control dust when needed.

**SECTION 53A1 – ESTIMATED COMPLETION DATE: Late 2026**

Learn more about the Mon/Fayette Expressway by visiting the project website.