MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of October 7, 2024

SECTION 53A1 • JEFFERSON HILLS BOROUGH, ALLEGHENY COUNTY

Contractor: Trumbull Corporation

1. Work Shift

 The standard work shift is 6:30 AM to 4:30 PM, Monday to Thursday. Friday and Saturday shifts will be used as needed. Rain has limited work this week.

2. Traffic

- <u>Coal Valley Road</u> is open. Scheduled to be closed again Oct 21, 2024. There is still major construction ongoing in this area. Coal Valley Road will be closed again for bridge steel erection and road reconstruction. Cranes are being delivered.
- <u>SR 885 Clairton Road</u> is open. There will be construction traffic and deliveries in this area.

Bulk excavation for new highway alignment near Jefferson Boulevard.

- <u>PTC 43/Jefferson Boulevard</u> 43 Southbound drivers will be using the southbound ramp. Northbound drivers will cross over to the southbound side to Jefferson Boulevard. Please monitor speed and stay in your lane through the construction area. The Payne Hill entrance is closed until late October.
- Payne Hill Road Entrance to and from Jefferson Boulevard is closed until late October.
- <u>Jefferson Boulevard/SR 51</u> Traffic shifted onto new pavement. Shifts will occur for phased reconstruction of Jefferson Boulevard at SR 51 intersection. <u>Follow traffic signs, arrows and stop signs.</u>
- <u>Brickyard Road</u> will have traffic restrictions during working hours. Access and traffic will be limited.

3. Earthwork

Blasting for mass excavation is close to completion between Jefferson Boulevard and SR 885.
Few blasts remain. For all blasts, 5 minutes prior to blasting the contractor will give 3 horn alerts of 15 seconds each. 1 minute prior to blasting, 3 horn alerts of 10 seconds will be sounded. 30 seconds prior to blasting, a series of short horn alerts will be sounded up to the time of detonation. After the blast, the area will be checked, and a horn will be sounded for 15 seconds to indicate that "all is clear".

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of October 7, 2024

4. Roadway and Bridge Work

- <u>Bridge 400/401 over Brickyard Rd/SR 51/Peters Creek</u> Stay in place deck forms, shear studs and rebar being placed.
- Bridge 402 over Jefferson Boulevard Abutment 2 articulated block to be placed.
- SR 885 Bridge 403 Roadway and bridge open to traffic. Work continues under bridge.
- <u>Bridge 404/405 over Coal Valley</u> Steel erection plans being finalized. Coal Valley Road will be closed again for steel erection in mid-October.
- <u>Jefferson Boulevard</u> Traffic moved onto new pavement. Old pavement replacement underway. **Payne Hill entrance/exit closed.**
- <u>43 Southbound Ramp and Mainline</u> All traffic crossed over to southbound side. Northbound side old pavement to be removed and replaced. New northbound mainline to be constructed.

5. Noise/Dust/Runoff Control

- Erosion control measures are installed and will be modified as construction advances. The erosion controls will be maintained as necessary.
- Diversion ditches have been constructed to take runoff water to sediment basins.
- A street sweeper is on-site and will be used clean local roadways when needed.
- Water trucks are on-site and will be utilized to control dust when needed.
- Topsoil, seeding and matting is being completed when areas are at final grade.

SECTION 53A1 – ESTIMATED COMPLETION DATE: Late 2026

Learn more about the Mon/Fayette Expressway by visiting the project website.