MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of September 8, 2025

SECTION 53A2 • WEST MIFFLIN, ALLEGHENY COUNTY

Contractor: Trumbull Corporation

1. Work Shift

 The standard work shift is 7:00 AM to 5:00 PM, Monday to Thursday. Friday and Saturday shifts will be used as needed.

2. Traffic

- New England Road New England Road is closed for crane placement and steel erection for approximately two months. Detour is SR 837 to SR 885.
- <u>Lower Camp Hollow</u> Opened to thru traffic to New England.
 Construction traffic will continue crossing utilizing flaggers while bridge construction is underway. This section of Lower Camp Hollow will be closed in the future to continue the rock slope work around piers. Closure will not be while New England is closed.



Construction of bridges over New England Road looking south.

• <u>Upper Camp Hollow</u> – Northbound and southbound traffic are in the new roadway alignment. Access to Lebanon School Road is open. <u>Lebanon Manor and Beverly Drive access is via new Beverly Drive connection ahead of north roundabout</u>.

3. Roadway and Bridge Work

- Earthwork and pier access on both sides of lower Camp Hollow at bridge crossing for pier and slope construction.
- <u>Upper Camp Hollow new alignment</u> main roadway work is completed. Lebanon Church Road intersection work will follow next year.
- Blasting North of Camp Hollow Road has completed. Blasting will occur in the area
 of the Old Camp Hollow Road when rock is encountered. For all blasts, 5 minutes
 prior to blasting the contractor will give 3 horn alerts of 15 seconds each. 1 minute prior to
 blasting- 3 horn alerts of 10 seconds will be sounded. 30 seconds prior to blasting, a series
 of short horn alerts will be sounded up to the time of detonation. After the blast, the area will
 be checked, and a horn will be sounded for 15 seconds to indicate that "all is clear".



Throughout these weekly updates, you have seen construction progress along the Pennsylvania Turnpike Commission's Mon/Fayette Expressway in Allegheny County. We would now like you to come along for an exclusive ride as we show you an aerial progress report of the first two construction sections being built in West Mifflin and Jefferson Boroughs.

MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of September 8, 2025

- Bulk excavation and embankment work and drainage pipe installations are underway with dozers, excavators and off road trucks. Drilling and blasting in the area of old Camp Hollow Road/Lebanon Manor.
- <u>Bridge 406/407 over New England Road</u> Steel girder erection continues from south to north. Abutment 2 concrete placements. Spans 1 and 2 completed.
- <u>Bridge 408/409 over Lower Camp Hollow</u> Concrete piers being placed. Driving H-Piles at Abutment 1. Abutment 2 concrete placements.
- <u>Bridge 410 New Upper Camp Hollow (SR 2043) over 43</u> Bridge is complete. Final form removal.
- <u>Soundwall NSA-36</u> along 2043-43S Ramp Fabricating posts and panels. Embankment along 2043-43S Ramp needs completed.

4. Noise/Dust/Runoff Control

- Erosion control measures are installed and will be modified as construction advances. The erosion controls will be maintained as necessary.
- Diversion ditches have been constructed to take runoff water to sediment basins.
- Sediment basins hold water for settlement and slow dispersion.
- A street sweeper is on-site and will be used clean local roadways when needed.
- Water trucks are on-site and will be utilized to control dust when needed.

5. Trespassing on Construction Site

- The construction being performed in this area is a Limited Access Right-of-Way owned by the Pennsylvania Turnpike Commission. The construction areas are posted with No Trespassing/ Private Property signs. No pedestrians, ATVs or motorcycles should be entering the area.
- Violators may be prosecuted under Section 3503(b)(1)(ii) which forbids criminal trespass.

Learn more about the Mon/Fayette Expressway by visiting the project website.