

# MON/FAYETTE EXPRESSWAY

## Construction Activity Weekly Updates



Planned Construction Activities for the Week of October 26, 2026

## SECTION 53A2

### WEST MIFFLIN, ALLEGHENY COUNTY

Contractor: Trumbull Corporation

#### 1. Work Shift

- The standard work shift is 6:00 AM to 5:00 PM, Monday to Thursday. Friday and Saturday shifts will be used as needed. Roadway scheduled to open in late November.

#### 2. Traffic

- Lebanon Church Road/Camp Hollow Intersection** – Camp Hollow Road work completed.
- Roadway and Bridge Work** – Shoulder backup, highway lighting, and barrier work is ongoing.
- Long Life Concrete Paving** – Work underway for ramps. Approximately 93% completed.
- Bridge 406/407 over New England Road** – Final cleanup. Topsoil and seeding under bridge.
- Bridge 408/409 over Lower Camp Hollow** – Final cleanup. Topsoil and seeding under bridge.
- Bridge 410 – New Upper Camp Hollow (SR 2043) over 43** – Bridge is complete and in use.
- Soundwall NSA-36** – along 2043-43S ramp – Completed. Paving and Barrier installation in front of wall is ongoing.

#### 3. Noise/Dust/Runoff Control

- Storm water basins are being converted to final configuration.
- Topsoil is being placed, matted and seeded as areas are completed.

#### 4. Trespassing on Construction Site

- The construction being performed in this area is a Limited Access Right-of-Way owned by the Pennsylvania Turnpike Commission. The construction areas are posted with No Trespassing/Private Property signs. **No pedestrians, ATVs or motorcycles should be entering the area.**
- Violators may be prosecuted under Section 3503(b)(1)(ii) which forbids criminal trespass.



New southbound highway looking north to Camp Hollow Road interchange bridge.



#### NEW DRONE VIDEO

Throughout these weekly updates, you have seen construction progress along the Pennsylvania Turnpike Commission's Mon/Fayette Expressway in Allegheny County. We would now like you to come along for an exclusive ride as we show you an aerial progress report of the first three construction sections being built.

[WATCH THE VIDEO](#)

**SECTION 53A2 – Completion Date Planned For November 20, 2026.**

Learn more about the Mon/Fayette Expressway by visiting the project website.