MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of October 6, 2025

SECTION 53A2 • WEST MIFFLIN, ALLEGHENY COUNTY

Contractor: Trumbull Corporation

1. Work Shift

 The standard work shift is 7:00 AM to 5:00 PM, Monday to Thursday. Friday and Saturday shifts will be used as needed.

2. Traffic

- New England Road New England Road is open to traffic. Construction traffic will still be in the area.
- <u>Lower Camp Hollow</u> Lower Camp Hollow (near New England intersection) is scheduled to close Oct 10, 2025 for two months for bridge construction.
- <u>Upper Camp Hollow</u> Northbound and southbound traffic are
 in the new roadway alignment. Access to Lebanon School Road
 is open. <u>Lebanon Manor and Beverly Drive access is via new Beverly Drive connection ahead of north roundabout</u>. <u>This entrance should be for Local Residential Traffic Only and no trucks except local deliveries</u>.




- Earthwork and pier access on both sides of lower Camp Hollow at bridge crossing for pier and slope construction.
- <u>Upper Camp Hollow new alignment</u> main roadway work is completed.
- Lebanon Church Road intersection work will follow next year.
- Waterline replacement for PAWC along old Camp Hollow Road to begin.
- Blasting will occur in the area of the Old Camp Hollow Road near roundabouts when rock is encountered For all blasts, 5 minutes prior to blasting the contractor will give 3 horn alerts of 15 seconds each. 1 minute prior to blasting- 3 horn alerts of 10 seconds will be sounded. 30 seconds prior to blasting, a series of short horn alerts will be sounded up to the time of detonation. After the blast, the area will be checked, and a horn will be sounded for 15 seconds to indicate that "all is clear".



Throughout these weekly updates, you have seen construction progress along the Pennsylvania Turnpike Commission's Mon/Fayette Expressway in Allegheny County. We would now like you to come along for an exclusive ride as we show you an aerial progress report of the first two construction sections being built in West Mifflin and Jefferson Boroughs.

WATCH THE VIDEO




MON/FAYETTE EXPRESSWAY

Construction Activity Weekly Updates



Planned Construction Activities for the Week of October 6, 2025

- Bulk excavation and embankment work and drainage pipe installations are underway with dozers, excavators and off road trucks. Drilling and blasting in the area of old Camp Hollow Road/Lebanon Manor.
- <u>Bridge 406/407 over New England Road</u> Steel girder erection continues from South to North. Spans 1,2,3 and 4 completed. Moving cranes for span 5. Deck survey began.
- Bridge 408/409 over Lower Camp Hollow Abutment 1 stem rebar and concrete. Pier 1 northbound and southbound completed. Caps on Pier 2 northbound and southbound. Abutment 2 completed.
- Bridge 410 New Upper Camp Hollow (SR 2043) over 43 Bridge is complete and in use.
- <u>Soundwall NSA-36</u> along 2043-43S Ramp Fabricating posts and panels.



Bridges over Camp Hollow Road construction progress.

4. Noise/Dust/Runoff Control

- Erosion control measures are installed and will be modified as construction advances. The erosion controls will be maintained as necessary.
- Topsoil is placed, matted and seeded as areas are completed.
- Diversion ditches have been constructed to take runoff water to sediment basins.
- Sediment basins hold water for settlement and slow dispersion.
- A street sweeper is on-site and will be used clean local roadways when needed.
- · Water trucks are on-site and will be utilized to control dust when needed.

5. Trespassing on Construction Site

- The construction being performed in this area is a Limited Access Right-of-Way owned by the Pennsylvania Turnpike Commission. The construction areas are posted with No Trespassing/ Private Property signs. No pedestrians, ATVs or motorcycles should be entering the area.
- Violators may be prosecuted under Section 3503(b)(1)(ii) which forbids criminal trespass.

Learn more about the Mon/Fayette Expressway by visiting the project website.